PALLAVI BOREWELL & DRILLERS

Dealers in : 6½" 4½" Borewells Drilling & Inwell Drilling
All Kinds of Motors & Pumps, Sales & Service

No. 66/8, 1st Main Road, Maruthi Layout, M. G. Road,
Nelamangala Bangalore - 562 123.
Moble : 93412 24311, 90089 87530,



Ref :

Date : 8.4.12

YIELD REPORT

1. Name and Address of the Party : A.E.E. Ward No. 12. Shettyhalli Sub Division. B.B.MP.
2. Borewell Location : Abbigere Janatha colony.
3. Total Depth Drilled : 972 Feet
4. Casing Pipe : 147 Feet
5. Coupling : 8 Collers
6. Yield Details :
   a) First Spring Touched at : 430 Feet
   b) Second Spring Touched at : 650 Feet
   c) Third Spring Touched at : 810 Feet
7. Total Yield in G.P.H. : 1800 G.P.H
8. Remarks : Yields Good.

For PALLAVI BOREWELL & DRILLERS

M.B. Srinivasamurthy

Proprietor

I & receipt: -

A. N. CHOWDHARY, M.Sc.,
GEOLOGIST
Cell : 98454 73398

SRI SHIRDI SAI CONSULTANTS

10, 3rd Floor, 19th Cross, 14th Main, Revenue Layout, Padamanabhanagar
Bangalore - 560 061.

GROUND WATER INVESTIGATION REPORT

To the Asst Executive Engineer
BBMP, Dasarahalli Sub Division

S. No. :

Date : 20.3.12

1. Name of the Customer
2. a) Village Janata colony Ward No:- 12 b) Block / Taluk. Assigere c) District Bangalore
3. Location.
4. Lithology of the Area Granite / Schistose in nature
5. Tophographic Features of the Area The area was a plain area
6. Hydrogeological condition of the Area Good
7. Geophysical survey result. By Divining method
   a) Type of Method.
   b) No of Soundings Conducted.
   c) Recommended Sounding.
   d) Particulars of formations present in the subsurface/possible ground water zones encountered at
      Around 500' 2
      780 - 820'
      1030 - 1060'
      2
   e) Condition of Ground Water. Good
8. Type of well Recommended. Borewell (6½")
9. Depth Recommended. 1000 - 1100'
10. Expected Yield. 1200 - 1500 GPH
11. Quality of Water. Good
12. Approximate depth at which the water is expected to be met. Around 500'
13. Recommended Type and Length of casing to be inserted. Around 120 - 140' of MS Casing may be needed - Strictly Adviced
14. Rain water Harvesting adviced or not Around 30-40' of 10" pvc outs casing may be needed
15. Remarks.

AE W-12

ಕರ್ನಾಟಕ ಅಂತರ್ಜಲ ಅಭಿವೃದ್ಧಿ ಸಂಸ್ಥೆ

"WATER IS PRECIOUS CONSERVE IT"

Signature of the consultant

Site Plan Map

Note :- The Survey was carried out by this divining / Geophysical method of surveying is with our good knowledge and experience. However no guarantee of water will be given.